

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PMGSY - Phase XA – Adilabad District - Package No. AP 01 XA 0104 – Road from Karjavelly to Motlaguda @ 17/00 to 28/800 in Bejjur (M) – According Extension of Agreement Time up to 16.12.2016 with out penalty – Orders – Issued.

-----  
**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 214**

**Dated: 14/03/2016**

**Read the following:-**

1. G.O.Ms.No. 96, PR&RD (Progs.II) Dept., dated: 16.3.2013.
2. From the CE, PR, Hyd. Lr. No. W9/DEE-III/PMGSY/ APXA 0104/ADB/2015, dated: 16.2.2016.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 16.12.2016 for a period of (548) days with out imposing a penalty in respect of work “Road from Karjavelly to Motlaguda @ 17/00 to 28/800 in Bejjur (M), Adilabad District” under PMGSY Phase XA as the delay is not attributed to the Contractor and but due to late Forest clearance (Stage-II).

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.goir.telangana.gov.in](http://www.goir.telangana.gov.in).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH  
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Adilabad District.  
Copy to: The PS to Minister (PR&IT).  
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER